



STAGE 1

Northern Levee from the Goulburn Valley Highway to Kinnairds Road

Including the landscaping of the Lou Hamon Rose Gardens to remove any impediment to the flood flow over Melville Street between Brennon Street and the Bridge

STAGE 2

Southern Levee

A major consideration in the building order of the Southern Levee is the possibility of a flooding event occurring at any time during the construction .and the need to minimize any negative impacts those works may create .

A. From the Melville Street bridge east through the Showgrounds, continuing on through the Golf Course to Tunnock Road at Corke street. Complete the concrete wall along Corke Street to Katamatite Road. If a flooding event were to occur at this time a temporary levee could be constructed between Corke Street Wall and the Lawn Cemetery and this would provide some protection to houses on the north side of Katamatite Road.

Consultation with the large lot owners outside of the levee in regard to plans, actions and assistance for protection of their properties.

B. Complete all required levee banks and concrete walls on the south side of Katamatite Road, all the way back to Katamatite Road west of Melville Street. Construction should ideally proceed from east to west to avoid flood water being caught on the wrong side of the wall in a flooding event during construction.

C. Finally complete from the Bridge on Melville Street going west through the Caravan Park south to the Train Park and then onto Katamatite Road to join up with the completed Hospital Depression wall. Complete the raising and associated works on Katamatite Road

STAGE 3

Complete the last section of the Northern Levee and Walls

From Kinnairds Road around Brooke Court to its completion at Pine Street

